

(様式1)

新地町 復興交付金事業計画 令和3年度進捗状況報告 総括表

令和4年3月末時点

(単位:千円)

新地町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	148,219	5,428
	H24	9,481,387	4,067,878
	H25	7,329,791	3,655,105
	H26	5,391,477	6,149,809
	H27	4,637,629	4,299,676
	H28	1,189,404	2,470,429
	H29	278,154	902,182
	H30	0	1,869,333
	R1	0	1,615,634
	R2	0	425,770
	R3	0	239,698
合計	28,456,061	25,700,942	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	28,456,061	0	25,700,942	2,755,119

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	40,000	0
	H24	688,525	192,788
	H25	3,725,019	572,999
	H26	1,308,310	2,197,110
	H27	6,734,207	3,963,006
	H28	220,704	3,741,318
	H29	656,685	525,814
	H30	0	1,613,247
	R1	0	113,479
	R2	0	22,777
	R3	0	0
合計	13,373,450	12,942,538	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和3年度事業分まで) A	事業間流用増減額 (令和3年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	25,700,942	28,456,061	0	0	2,755,119
都道府県交付分	12,942,538	13,373,450	251,862	0	682,774
合計	38,643,480	41,829,511	251,862	0	3,437,893

※令和2年度までの交付額、令和3年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

新地町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 文部科学省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
1	A	-	4	-	1	-	新地町埋蔵文化財発掘調査事業	作田東地区	町	町	直接	完了	1,681	H24	~	H24	H23				0	調査期間：H24.7~H24.8																		
																	H24	1,260		199	1,061																			
																	H25				0																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	R1				0																			
																	R2				0																			
																	R3				0																			
																	累計	1,260	0	199	1,061																			
																	2	A	-	4	-		2	-	新地町埋蔵文化財発掘調査事業	作田西地区	町	町	直接	完了	2,160	H24	~	H24	H23				0	調査期間：H25.1~H25.3
																																			H24	1,620		1,581	39	
H25				0																																				
H26				0																																				
H27				0																																				
H28				0																																				
H29				0																																				
H30				0																																				
R1				0																																				
R2				0																																				
R3				0																																				
累計	1,620	0	1,581	39																																				
3	A	-	4	-	3	-	新地町埋蔵文化財発掘調査事業	中島地区	町	町	直接	完了	5,459	H24	~	H24						H23																0	平成25年度執行予定 調査期間：H25.4.15~H25.9.10	
																						H24													4,094		0	4,094		
																	H25			514	▲ 514																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	R1				0																			
																	R2				0																			
																	R3				0																			
																	累計	4,094	0	514	3,580																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
32	A	-	4	-	4	-	新地町埋蔵文化財発掘調査事業	岡地区	町	町	直接	完了	2,084	H24	~	H24	H23				0	調査期間:H24.11~H24.12
																	H24	1,563		1,120	443	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	1,563	0	1,120	443	
45	A	-	4	-	5	-	新地町埋蔵文化財発掘調査事業	新地町	町	町	直接	廃止	11,400	H24	~	R1	H23				0	平成25年度執行予定
																	H24	4,275		0	4,275	
																	H25	4,275		0	4,275	
																	H26			0	0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	8,550	0	0	8,550	
55	A	-	4	-	6	-	埋蔵文化財発掘調査事業	新地町	県	県	直接	完了	12,072	H25	~	H30	H23				0	25年11月から埋蔵文化財試掘調査を開始
																	H24				0	
																	H25	9,054		2,440	6,614	
																	H26	0		0	0	
																	H27	0		0	0	
																	H28	0		0	0	
																	H29	0		0	0	
																	H30	0		0	0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	9,054	0	2,440	6,614	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	12,812	0	2,900	9,912	
										H25	4,275	0	514	3,761	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
								22,784	市町村交付分 計		17,087	0	3,414	13,673	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	9,054	0	2,440	6,614	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
								12,072	都道府県交付分 計		9,054	0	2,440	6,614	
										H23	0	0	0	0	
										H24	12,812	0	2,900	9,912	
										H25	13,329	0	2,954	10,375	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
								34,856	合計		26,141	0	5,854	20,287	

新地町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 農林水産省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
21	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業(復 興整備実施計 画)	駒ヶ嶺地 区	町	町	直接	完了	29,352	H24 ~ H25	H23				0	H24.12駒ヶ嶺排水路整備基本計画策定業務発注。
															H24	35,000		27,090	7,910	H25.1駒ヶ嶺地区基本計画策定業務発注。
															H25			2,261	▲ 2,261	H25d駒ヶ嶺地区基本計画策定業務変更増。
															H26				0	
															H27				0	
															H28				0	
															H29		▲ 5,648		▲ 5,648	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	35,000	▲ 5,648	29,351	1																
22	C	-	7	-	1	-	釣師浜水産業 共同利用施設 復興整備事業	釣師浜漁 港	町	町	直接	完了	1,091,102	H24 ~ H29	H23				0	H24.10漁協施設被災判定業務発注。
															H24	548,175		1,338	546,837	
															H25			0	0	施設取り壊しの協議が難航したため繰越
															H26			71,055	▲ 71,055	H26.5共同利用施設地質調査・基本設計・実施設計業務発注。 H26.5釣師浜漁港上下水道管布設工事発注。H26.8漁具倉庫解 体工事発注。H27.3漁具倉庫建設工事管理業務委託発注。 H27.3漁具倉庫建築工事発注。
															H27			131	▲ 131	漁具倉庫建築工事と管理業務委託を継続。
															H28	253,497		715,418	▲ 461,921	荷捌き施設建設、排水管、マンホールポンプ設置工事発注。
															H29		16,654	19,168	▲ 2,514	施設建設工事変更契約。
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	801,672	16,654	807,110	11,216																
46	C	-	1	-	2	-	農山漁村地域 復興基盤総合 整備事業(農 地整備事業) 「農業経営高 度化支援事 業」	作田前地 区	県	県	直接	完了	29,369	H24 ~ R1	H23				0	工事発注が年度末(H25.3)となったことから、H24分を繰り越し
															H24	825			825	し、H25分と合わせて執行する。
															H25	3,282		3,114	168	経営体育成促進事業を実施。
															H26	3,660		3,272	388	経営体育成促進事業を実施。
															H27	1,087		1,986	▲ 899	経営体育成促進事業を実施。
															H28	1,612	7,577	1,329	7,860	経営体育成促進事業を実施。
															H29			1,258	▲ 1,258	経営体育成促進事業を実施。
															H30		4,035	1,001	3,034	経営体育成促進事業を実施。
															R1		▲ 54	10,061	▲ 10,115	経営体育成促進事業を実施。
															R2				0	
															R3				0	
累計	10,466	11,558	22,021	3																
47	C	-	1	-	3	-	農山漁村地域 復興基盤総合 整備事業(漁 港環境整備事 業)	釣師浜漁 港	県	県	直接	完了	189,207	H25 ~ H29	H23				0	
															H24				0	
															H25	15,000		5,056	9,944	25年7月測量設計発注
															H26			1,111	▲ 1,111	26年10月積算委託発注
															H27	135,750		135,737	13	27年10月 工事発注
															H28				0	
															H29				0	29年5月工事完成
															H30		▲ 8,844		▲ 8,844	
															R1				0	
															R2				0	
															R3				0	
累計	150,750	▲ 8,844	141,904	2																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
48	C	-	5	-	1	-	新地町漁業集 落防災機能強 化調査事業	大戸浜地 区	町	町	直接	完了	9,000	H25	~	H25	H23				0	H25.6 基本計画策定業務発注。
																	H24				0	
																	H25	6,750		6,615	135	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	6,750	0	6,615	135	
																	54	☆	F	-	1	
H24	1,440		0	1,440																		
H25			0	0																		
H26			1,383	▲ 1,383																		
H27	5,696			5,696																		
H28				0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
累計	7,136	0	1,383	5,753																		
56	◆	C	-	4	-	1	被災地域農業 復興総合支援 事業(農業用 施設等整備導 入調査事業)	新地町	町	町	直接	廃止	2,000	H25	~	H25						H23
																	H24				0	
																	H25	1,600		0	1,600	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	1,600	0	0	1,600	
																	63	C	-	1	-	4
H24				0																		
H25	13,125		0	13,125																		
H26	92,625		16,200	76,425																		
H27	266,250		55,307	210,943																		
H28			238,964	▲ 238,964																		
H29		▲ 11,006	24,551	▲ 35,557																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
累計	372,000	▲ 11,006	335,022	25,972																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
64	C	-	4	-	1	-	被災地域農業 復興総合支援 事業	福田地区 新地地区 駒ヶ嶺地区	県	町	間接	完了	63,718	H23						0	平成26年2月5日着工、平成26年3月31日導入・使用開始 平成26年5月27日着工、平成26年9月10日竣工・使用開始
														H24						0	
														H25	92,610		14,253		78,357		
														H26	53,250		33,534		19,716		
														H27					0		
														H28					0		
														H29					0		
														H30		▲ 98,071			▲ 98,071		
														R1					0		
														R2					0		
														R3							
														累計	145,860	▲ 98,071	47,787		2		
														65	C	-	5	-	2	-	
H24					0																
H25					0																
H26					0																
H27	26,700		11,068		15,632																
H28					0																
H29	133,302		1,963		131,339																
H30			9,750		▲ 9,750																
R1			41,508		▲ 41,508																
R2			66,776		▲ 66,776																
R3																					
累計	160,002	0	131,065		28,937																
66	C	-	7	-	2	-	水産業共同利 用施設復興整 備事業(水産 加工流通復興 タイプ)	大戸浜地区	町	民間団体	直接	完了	700,000								H23
														H24					0		
														H25					0		
														H26					0		
														H27	305,937		305,937		0		
														H28	175,312		175,312		0		
														H29					0		
														H30					0		
														R1					0		
														R2					0		
														R3							
														累計	481,249	0	481,249		0		
														67	C	-	3	-	1	-	震災対策・戦 略作物生産基 盤整備事業
H24					0																
H25					0																
H26					0																
H27					0																
H28	18,369		11,583		6,786																
H29	144,852				144,852																
H30			113,400		▲ 113,400																
R1			684		▲ 684																
R2					0																
R3																					
累計	163,221	0	125,667		37,554																

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	584,615	0	28,428	556,187	
										H25	21,475	0	8,876	12,599	
										H26	92,625	0	88,638	3,987	
										H27	604,583	0	372,443	232,140	
										H28	447,178	0	1,141,277	▲ 694,099	
										H29	278,154	0	45,682	232,472	
										H30	0	0	123,150	▲ 123,150	
										R1	0	0	42,192	▲ 42,192	
										R2	0	0	66,776	▲ 66,776	
										R3	0	0	0	0	
								2,752,665	市町村交付分 計		2,028,630	0	1,917,462	111,168	
										H23	0	0	0	0	
										H24	825	0	0	825	
										H25	110,892	0	22,423	88,469	
										H26	56,910	0	37,917	18,993	
										H27	136,837	0	137,723	▲ 886	
										H28	1,612	7,577	1,329	7,860	
										H29	0	0	1,258	▲ 1,258	
										H30	0	▲ 102,880	1,001	▲ 103,881	
										R1	0	▲ 54	10,061	▲ 10,115	
										R2	0	0	0	0	
										R3	0	0	0	0	
								282,294	都道府県交付分 計		307,076	▲ 95,357	211,712	7	
										H23	0	0	0	0	
										H24	585,440	0	28,428	557,012	
										H25	132,367	0	31,299	101,068	
										H26	149,535	0	126,555	22,980	
										H27	741,420	0	510,166	231,254	
										H28	448,790	7,577	1,142,606	▲ 686,239	
										H29	278,154	0	46,940	231,214	
										H30	0	▲ 102,880	124,151	▲ 227,031	
										R1	0	▲ 54	52,253	▲ 52,307	
										R2	0	0	66,776	▲ 66,776	
										R3	0	0	0	0	
								3,034,959	合計		2,335,706	▲ 95,357	2,129,174	111,175	



(様式2D)

新地町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 国土交通省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
4	D	-	1	-	1	-	道路事業(市 街地相互の接 続道路)	新地停車 場釣師線	県	県	直接	完了	2,679,700	H24	~	H30	H23			0	24年9月路線測量、道路詳細設計、用地測量 発注。	
																	H24	160,000		25,039	134,961	
																	H25	136,000		62,469	73,531	26年3月路線測量、橋梁詳細設計完。
																	H26	351,200		310,934	40,266	26年9月橋梁下部工事、函渠工事発注済。
																	H27	1,496,560		669,368	827,192	28年3月、橋梁上部工事実施。
																	H28	0		958,201	▲ 958,201	29年3月、道路改良工事実施。
																	H29			110,669	▲ 110,669	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3					
																	累計	2,143,760	0	2,136,680	7,080	
																	5	D	-	1	-	2
H24	40,000		0	40,000																		
H25				0																		
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3																						
累計	40,000	0	0	40,000																		
6	D	-	1	-	3	-	道路事業(市 街地相互の接 続道路)	金山新地 停車場線	県	県	直接	完了	416,500	H24	~	H29						
																	H24	80,000		4,069	75,931	
																	H25	130,400		30,923	99,477	26年3月路線測量、用地測量、道路詳細設計完
																	H26	56,800		11,131	45,669	27年3月橋梁詳細設計完
																	H27	66,000		232,945	▲ 166,945	28年3月、橋梁上部工事実施。
																	H28	0		18,839	▲ 18,839	29年3月、道路改良工事実施。
																	H29			27,819	▲ 27,819	29年12月完了
																	H30				0	
																	R1				0	
																	R2				0	
																	R3					
																	累計	333,200	0	325,726	7,474	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
7	D	-	1	-	4	-	大戸浜富倉線 道路整備事業	大戸浜地区	町	町	直接	完了	1,334,900	H24	~	H28	H23				0	H24.6 測量調査設計業務発注。H24.10 橋梁予備設計業務発注。 H25.7橋梁詳細設計発注。H25.8改良工事(その1)発注。H26.2改良工事(その2)発注。H25d用地買収。 H26.5改良工事(その3)、H26.6改良工事(その4)、H26.8改良工事(その5)発注。 道路改良工事(その6)(その7)(その8)発注。 道路改良工事(その9)、防護柵設置工事発注。
																	H24	41,850		24,982	16,868	
																	H25	43,400		92,077	▲ 48,677	
																	H26	704,397		491,822	212,575	
																	H27	244,900		381,694	▲ 136,794	
																	H28	0		26,430	▲ 26,430	
																	H29			1,823	▲ 1,823	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3					
累計	1,034,547	0	1,018,828	15,719																		
8	D	-	4	-	1	-	新地町(仮)愛 宕第二地区災 害公営住宅整 備事業	(仮称)愛 宕第二地区	町	町	直接	完了	952,100	H23	~	H25	H23	55,930		0	55,930	H24.3不動産鑑定業務発注、測量調査業務発注。H24.4基本設 計等業務発注。H24.10用地買収。 H25造成建築工事完了。
																	H24	777,157		72,337	704,820	
																	H25			759,776	▲ 759,776	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3					
累計	833,087	0	832,113	974																		
9	D	-	4	-	2	-	新地町原地区 災害公営住宅 整備事業	原地区	町	町	直接	完了	120,976	H24	~	H25	H23				0	H24.7農地転用業務発注、不動産鑑定業務発注。H25.2基本・ 実施設計業務発注。 H25造成建築工事完了。
																	H24	125,562		8,318	117,244	
																	H25			95,061	▲ 95,061	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		▲ 12,400		▲ 12,400	
																	H30				0	
																	R1				0	
																	R2		▲ 7,308	▲ 7,308	0	
																	R3					
累計	125,562	▲ 19,708	96,071	9,783																		
10	D	-	4	-	3	-	新地町作田地区 災害公営住宅 整備事業	作田地区	町	町	直接	完了	302,908	H24	~	H26	H23				0	H24.11 伐採業務発注。H24.12 造成工事発注。 H25d造成工事及び上水道工事発注。 H26.9造成工事発注。
																	H24	107,643		11,103	96,540	
																	H25	237,106		48,372	188,734	
																	H26			221,374	▲ 221,374	
																	H27				0	
																	H28				0	
																	H29		▲ 55,679		▲ 55,679	
																	H30				0	
																	R1				0	
																	R2		▲ 24,024	▲ 24,024	0	
																	R3					
累計	344,749	▲ 79,703	256,825	8,221																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
11	D	-	4	-	4	-	新地町雀塚地区 災害公営住宅 整備事業	雀塚地区	町	町	直接	完了	586,835	H24	~	H26	H23				0	H24.11 伐採業務発注。H24.12 造成工事発注。 H25d造成工事及び上水道工事発注。 H26.6造成工事発注。	
																	H24	130,046		22,267	107,779		
																	H25	425,578		66,729	358,849		
																	H26			408,944	▲ 408,944		
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	R1				0		
																	R2		▲ 42,144	▲ 42,144	0		D-23-5へ流用
																	R3						
累計	555,624	▲ 42,144	455,796	57,684																			
12	◆	D	-	4	-	1	災害公営住宅 事業化調査	新地町	町	町	直接	完了	5,000	H23	~	H23	H23	4,000		3,931	69	H24.5 事業化調査業務発注。	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3						
累計	4,000	0	3,931	69																			
13	◆	D	-	4	-	1	新地町(仮)愛 宕第二地区災 害公営住宅駐 車場整備事業	(仮称)愛 宕第二地区	町	町	直接	完了	13,454	H23	~	H24	H23	10,944		0	10,944	H25d 駐車場整備完了。	
																	H24	7,200		0	7,200		
																	H25			4,443	▲ 4,443		
																	H26		▲ 7,380		▲ 7,380		
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3						
累計	18,144	▲ 7,380	4,443	6,321																			
14	◆	D	-	4	-	2	新地町原地区 災害公営住宅 駐車場整備事 業	原地区	町	町	直接	完了	9,120	H24	~	H25	H23				0	H25d 駐車場整備完了。	
																	H24	7,296		0	7,296		
																	H25			1,688	▲ 1,688		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3						
累計	7,296	0	1,688	5,608																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
15	◆	D	-	4	-	3	-	1	新地町作田地区災害公営住宅駐車場整備事業	作田地区	町	町	直接	完了	17,336	H24	~	H26	H23			0	H26駐車場整備完了。	
																			H24	7,296		0		7,296
																			H25			0		0
																			H26		6,572	13,868		▲ 7,296
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			R1					0
																			R2					0
																			R3					0
累計	7,296	6,572	13,868	0																				
16	◆	D	-	4	-	4	-	1	新地町雀塚地区災害公営住宅駐車場整備事業	雀塚地区	町	町	直接	完了	12,260	H24	~	H26	H23			0	H26駐車場整備完了。	
																			H24	9,000		0		9,000
																			H25			0		0
																			H26		808	9,808		▲ 9,000
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			R1					0
																			R2					0
																			R3					0
累計	9,000	808	9,808	0																				
17		D	-	15	-	1	-	1	新地町津波復興拠点整備事業	中島地区	町	町	直接	完了	6,697,098	H23	~	R1	H23	1,500	1,497	3	H24.5測量調査等業務発注。H24.12実施計画等策定検討業務発注。 H25.9認可申請書作成業務発注。H25.12整備工事(その1)発注。 H26.6造成工事(その2発注)H26一部用地取得。 H28.3造成工事(その2完了) H29.3造成工事(その3完了)。H28.10造成工事(その4発注)。 H30.3造成工事(その4完了)。H29.6造成工事(その5発注)。 新地交流センター新築工事発注、新地駅周辺市街地復興整備	
																			H24	8,250	2,273	5,977		
																			H25	1,325,250	143,687	1,181,563		
																			H26	1,482,000	1,723,419	▲ 241,419		
																			H27	610,500	1,240,394	▲ 629,894		
																			H28	48,750	802,891	63,289		788,352
																			H29	729,057	125,505	603,552		
																			H30	14,625	614,345	▲ 599,720		
																			R1		1,014,266	▲ 1,014,266		
																			R2			0		
																			R3					
累計	3,476,250	1,546,573	4,928,675	94,148																				
18	D	-	17	-	1	-	1	-	新地町中島地区都市再生事業計画作成	中島地区	町	町	直接	完了	132,000	H23	~	H25	H23	21,000	0	21,000	H24.5測量調査等業務発注。H24.10測量調査設計業務発注。 H24.5測量調査等業務発注。H24.10測量調査設計業務発注。 H25.8保証物件調査業務発注。H25.9津波シミュレーション業務	
																			H24	103,125	12,074	91,051		
																			H25		86,099	▲ 86,099		
																			H26			0		
																			H27			0		
																			H28	▲ 25,125		▲ 25,125		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
累計	124,125	▲ 25,125	98,173	827																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
19	◆	D	-	22	-	1	-	1	都市公園事業 (防災緑地)	埼玉地区	県	県	直接	完了	50,000	H23	~	H25	H23	40,000			40,000	基本計画に関連する設計調査業務を実施	
																			H24			29,402	▲ 29,402		
																			H25			8,519	▲ 8,519		設計調査業務実施
																			H26				0		
																			H27				0		
																			H28				0		
																			H29				0		
																			H30				0		
																			R1				0		
																			R2				0		
																			R3				0		
																			累計	40,000	0	37,921	2,079		
20	D	-	23	-	1	-	1	新地町防災集 団移転促進事 業	作田東・ 作田西・ 岡・雀塚・ 大戸浜	町	町	直接	完了	224,335	H23	~	H24	H23	54,845	0	54,845	H24.5 測量調査等業務委託発注。H24.8 設計調査等業務委 託発注。H25.1 測量調査業務委託発注。			
																		H24	113,406		139,606		▲ 26,200		
																		H25			▲ 623		623		
																		H26					0		
																		H27					0		
																		H28					0		
																		H29					0		
																		H30					0		
																		R1					0		
																		R2					0		
																		R3					0		
																		累計	168,251	0	138,983		29,268		
23	D	-	1	-	5	-	1	道路事業(市 街地相互の接 続道路)	相馬亘理 線	県	県	直接	完了	6,690,700	H24	~	H30	H23			0	24年9月路線測量、道路詳細設計、用地測量発注。			
																		H24	115,200		113,600		1,600		
																		H25	1,974,400		240,298		1,734,102	26年3月道路・橋梁詳細設計完、用地測量完、	
																		H26	198,400		1,203,221		▲ 1,004,821	26年9月道路改良工事、橋梁下部工事、函渠工事発注済。	
																		H27	3,064,560		1,782,253		1,282,307	28年3月、用地交渉実施。	
																		H28	0		1,951,530		▲ 1,951,530	29年3月、道路改良工事。橋梁上部工事実施。	
																		H29			61,658		▲ 61,658		
																		H30					0		
																		R1					0		
																		R2					0		
																		R3					0		
																		累計	5,352,560	0	5,352,560		0		
24	D	-	13	-	1	-	1	新地町海岸近 接等危険住宅 移転事業(住 宅・建築物安 全ストック形成 事業)	新地町	町	町	直接	完了	335,400	H24	~	R2	H23			0	H24:17件 H25:68件 H26:32件 H27:35件 H28:14件 H29:7件 H30:3件 H31:2件 H32:2件			
																		H24	125,775	3,465	122,310				
																		H25	125,775	35,445	90,330				
																		H26		39,190	▲ 39,190				
																		H27		10,291	▲ 10,291				
																		H28		20,015	▲ 20,015				
																		H29		8,787	▲ 8,787				
																		H30		8,883	▲ 8,883				
																		R1		8,269	▲ 8,269				
																		R2		9,174	▲ 9,174				
																		R3			0				
																		累計	251,550	0	143,519		108,031		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
25	D	-	21	-	1	-	特定環境保全 公共下水道事業	作田東・ 作田西・ 原・岡・雀 塚・大戸 浜・中島	町	町	直接	完了	71,243	H24	~	H27	H23				0	H24.6 下水道事業全体計画等調査設計業務発注。		
																	H24	37,500		14,569	22,931	H24.10 防災集団移転関連公共下水道調査設計業務発注。		
																	H25	52,500		27,398	25,102	H25d各防災集団移転団地排水設備整備工事発注。		
																	H26			0	0			
																	H27				0			
																	H28		▲ 31,605		▲ 31,605			
																	H29		▲ 4,962		▲ 4,962			
																	H30				0			
																	R1				0			
																	R2				0			
																	R3							
																	累計	90,000	▲ 36,567	41,967	11,466			
26	◆	D	-	22	-	2	-	1	釣師浜地区防 災緑地基本計 画策定事業	釣師地 区・大戸 浜地区	町	町	直接	完了	12,600	H24	~	H24	H23				0	H24.7 基本策定業務発注。
																			H24	10,080		9,828	252	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3					
																			累計	10,080	0	9,828	252	
27	D	-	23	-	2	-	新地町作田東 地区防災集団 移転促進事業	作田東地 区	町	町	直接	完了	1,046,609	H24	~	R2	H23				0	H24.11 伐採業務発注。H24.12 造成工事発注。H25.1 上水道		
																	H24	542,111		416,455	125,656	切替工事発注。H25.3 移転促進区域整地工事発注。		
																	H25	352,198		173,978	178,220	H25d造成工事その2~3発注。		
																	H26	71,251		120,824	▲ 49,573	H26造成工事その5~6発注。		
																	H27			27,829	▲ 27,829	H27交通安全対策工事発注。		
																	H28			2,174	▲ 2,174	H28移転補助。元地整地工事。		
																	H29		▲ 57,157	2,913	▲ 60,070	H29移転補助。		
																	H30			2,417	▲ 2,417	H30移転補助。		
																	R1			4,735	▲ 4,735	H31移転補助。		
																	R2		7,378	10,031	▲ 2,653			
																	R3				0			
																	累計	965,560	▲ 49,779	761,356	154,425			
28	D	-	23	-	3	-	新地町作田西 地区防災集団 移転促進事業	作田西地 区	町	町	直接	完了	1,397,612	H24	~	R2	H23				0	H24.12 造成工事発注。H25.2 移転促進区域整地工事発注。		
																	H24	839,934		571,952	267,982			
																	H25	352,825		356,479	▲ 3,654	H25d造成工事発注。		
																	H26	151,235		69,739	81,496	H26造成工事発注。		
																	H27			40,820	▲ 40,820	H27環境整備工事発注。		
																	H28			6,921	▲ 6,921	H28移転・建設補助。元地整地工事。		
																	H29		▲ 60,825	6,319	▲ 67,144	H29建設補助。		
																	H30		▲ 76,907	4,341	▲ 81,248	コミュニティ施設実施設計業務委託発注。		
																	R1			27,698	▲ 27,698	コミュニティ施設建築工事		
																	R2		16,646	20,751	▲ 4,105			
																	R3				0			
																	累計	1,343,994	▲ 121,086	1,105,020	117,888			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
29	D	-	23	-	4	-	新地町岡地区 防災集団移転 促進事業	岡地区	町	町	直接	完了	1,334,381	H24	~	R2	H23				0	H24.12 造成工事発注。H25.3 移転促進区域整地工事発注。
																	H24	977,630		715,005	262,625	
																	H25	469,903		188,813	281,090	H25d造成工事発注。
																	H26	93,381		53,389	39,992	H26造成工事発注。
																	H27			39,185	▲ 39,185	H27コミュニティ施設建設工事発注。
																	H28		▲ 400,000	10,130	▲ 410,130	H28コミュニティ施設建設工事完成。
																	H29			1,717	▲ 1,717	H29移転元地買取。
																	H30			5,464	▲ 5,464	H30移転補助。
																	R1			10,705	▲ 10,705	H31移転補助。
																	R2		26,667	20,155	6,512	
																	R3				0	
累計	1,540,914	▲ 373,333	1,044,563	123,018																		
30	D	-	23	-	5	-	新地町雀塚地区 防災集団移 転促進事業	雀塚地区	町	町	直接	完了	2,027,627	24	~	R2	H23				0	H24.11 伐採業務発注。H24.12 造成工事発注。H25.2 移転促 進区域整地工事発注。H25.3 団地整備工事発注
																	H24	1,373,612		797,868	575,744	
																	H25	504,521		378,000	126,521	H25d造成工事発注。
																	H26	271,411		153,970	117,441	H26造成工事発注。
																	H27			127,314	▲ 127,314	H27コミュニティ施設建設工事発注。
																	H28		▲ 402,891	10,951	▲ 413,842	H28コミュニティ施設建設工事完成。
																	H29			6,001	▲ 6,001	H29建設補助。
																	H30		▲ 14,625	8,465	▲ 23,090	H30移転補助。
																	R1			9,265	▲ 9,265	H31移転補助。
																	R2		42,144	66,600	▲ 24,456	
																	R3				0	
累計	2,149,544	▲ 375,372	1,558,434	215,738																		
31	D	-	23	-	6	-	新地町大戸浜 地区防災集団 移転促進事業	大戸浜地区	町	町	直接	完了	1,642,755	H24	~	R2	H23				0	H24.11 伐採業務発注。H24.12 造成工事発注。
																	H24	1,045,358		770,359	274,999	
																	H25	517,664		269,676	247,988	H25d造成工事発注。
																	H26	106,382		104,640	1,742	H26造成工事発注。
																	H27			69,921	▲ 69,921	H27コミュニティ施設建設工事発注。
																	H28			14,735	▲ 14,735	H28コミュニティ施設建設工事完成。
																	H29		▲ 255,780	9,185	▲ 264,965	H29建設補助。
																	H30			5,587	▲ 5,587	H30移転補助。
																	R1			10,944	▲ 10,944	H31移転補助。
																	R2		23,783	21,831	1,952	
																	R3				0	
累計	1,669,404	▲ 231,997	1,276,878	160,529																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
33	D	-	1	-	6	-	宮田踏込畑線 道路整備事業 (市街地相互 の接続道路)	大戸浜地 区	町	町	直接	完了	122,600	H24	~	H28	H23			0	H24.12 測量調査設計業務発注。	
																	H24	16,662		0	16,662	
																	H25	25,575		12,433	13,142	H24.12 測量調査設計業務発注。H25d一部用地取得。
																	H26	52,777		40,522	12,255	H26.12改良工事発注。
																	H27			32,636	▲ 32,636	H27道路改良(2工区)工事発注。
																	H28			9,106	▲ 9,106	H28町道宮田踏込畑線道路付帯工事発注。
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3					
累計	95,014	0	94,697	317																		
34	D	-	1	-	7	-	雁小屋北側接 続道路整備事 業(市街地相 互の接続道 路)	雀塚(雁 小屋)地 区北側	町	町	直接	完了	148,850	H24	~	H29	H23			0	H24.12 測量調査設計業務発注。H24.12 橋梁予備設計業務	
																	H24	16,275		12,125	4,150	発注。
																	H25	24,800		4,356	20,444	H25d一部用地取得。
																	H26	22,087		7,031	15,056	H26.11改良工事発注。
																	H27	39,796		3,945	35,851	
																	H28			56,859	▲ 56,859	H28橋梁整備(下部工)工事発注。
																	H29		12,400	26,751	▲ 14,351	H29道路改良(その2)工事発注。
																	H30				0	
																	R1				0	
																	R2				0	
																	R3					
累計	102,958	12,400	111,067	4,291																		
35	D	-	4	-	5	-	新地町岡地区 災害公営住宅 整備事業	岡地区	町	町	直接	完了	293,033	H24	~	H26	H23			0	H24.12 造成工事発注。	
																	H24	53,821		42,677	11,144	
																	H25	229,250		21,638	207,612	H25d造成工事発注。
																	H26			208,367	▲ 208,367	H26.6建築工事発注。
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2		▲ 26,667	▲ 26,667	0	D-23-4へ流用
																	R3					
累計	283,071	▲ 26,667	246,015	10,389																		
36	D	-	4	-	6	-	新地町大戸浜 地区災害公営 住宅整備事業	大戸浜地 区	町	町	直接	完了	310,319	H24	~	26	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。	
																	H24	107,643		17,723	89,920	
																	H25	187,669		23,054	164,615	H25d造成工事発注。
																	H26			164,967	▲ 164,967	H26.6建築工事発注。
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2		▲ 23,783	▲ 23,783	0	
																	R3					
累計	295,312	▲ 23,783	181,961	89,568																		



No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
37	◆	D	-	4	-	5	-	1	新地町岡地区 災害公営住宅 駐車場整備事 業	岡地区	町	町	直接	完了	4,500	H24	~	26	H23			0	H26駐車場整備完了。
																			H24	3,600	0	3,600	
																			H25		0	0	
																			H26		3,065	▲ 3,065	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30			0	
																			R1			0	
																			R2			0	
																			R3			0	
累計	3,600	0	3,065	535																			
38	◆	D	-	4	-	6	-	1	新地町大戸浜 地区災害公営 住宅駐車場整 備事業	大戸浜地 区	町	町	直接	完了	9,000	H24	~	H26	H23			0	H26駐車場整備完了。
																			H24	7,200	0	7,200	
																			H25		0	0	
																			H26		3,961	▲ 3,961	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30			0	
																			R1			0	
																			R2			0	
																			R3			0	
累計	7,200	0	3,961	3,239																			
39		D	-	9	-	1	-	新地町小規模 住宅地区改良 事業	原添地区	町	町	直接	完了	369,134	H24	~	R1	H23			0	H24.7 基礎調査業務発注。 H25.4基礎調査業務その2発注。H25.7不動産鑑定業務発注。 H27.3不良住宅解体工事発注。H26用地取得。H26移転補償。 H27.7小規模住宅地区改良事業緑地整備工事発注。 H29.10公園整備工事発注。 不動産鑑定評価等業務(価格調査)委託業務発注。 住宅解体撤去工事発注。	
																		H24	107,104	3,858	103,246		
																		H25	122,180	72,325	49,855		
																		H26	47,565	49,925	▲ 2,360		
																		H27		73,719	▲ 73,719		
																		H28		0	0		
																		H29		5,639	▲ 5,639		
																		H30		152	▲ 152		
																		R1		6,543	▲ 6,543		
																		R2			0		
																		R3			0		
累計	276,849	0	212,161	64,688																			
40		D	-	20	-	1	-	新地町都市防 災総合推進事 業	中島地 区、埴浜 地区釣師 地区、大 戸浜地区 等	町	町	直接	完了	30,000	H24	~	H24	H23			0	H24.10 津波シミュレーション及び土量検討業務委託発注。 H25.1 業務委託発注。	
																		H24	22,500	21,255	1,245		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30			0		
																		R1			0		
																		R2			0		
																		R3			0		
累計	22,500	0	21,255	1,245																			

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
41	D	-	23	-	7	-	新地町富倉地区 防災集団移 転促進事業	富倉地区	町	町	直接	完了	239,768	H24	~	R2	H23				0	H24.12 造成工事発注。H25.2 移転促進区域整地工事発注。	
																	H24	174,254		81,332	92,922		
																	H25	4,283		32,822	▲ 28,539	H25.4上水道工事発注。H25.9造成工事発注。	
																	H26	31,259		35,337	▲ 4,078	H26造成工事発注。	
																	H27			1,742	▲ 1,742	H27移転促進区域整備	
																	H28			242	▲ 242	H28移転補助。元地整地工事。	
																	H29			69	▲ 69	H29移転元地買取。	
																	H30			218	▲ 218	H30移転補助。	
																	R1			428	▲ 428	H31移転補助。	
																	R2			1,665	▲ 1,665		
R3				0																			
累計	209,796	0	153,855	55,941																			
42	D	-	23	-	8	-	新地町雁小屋 西地区防災集 団移転促進事 業	雁小屋西 地区	町	町	直接	完了	190,435	H24	~	R2	H23				0	H24.12 造成工事発注。H24.12 移転促進区域整地工事発注。	
																	H24	136,165		104,195	31,970		
																	H25	3,671		8,720	▲ 5,049	H25.6上水道工事発注。H25.9造成工事発注。	
																	H26	26,793		9,694	17,099	H26造成工事発注。	
																	H27			1,479	▲ 1,479	H27移転促進区域整備	
																	H28			171	▲ 171	H28元地整地工事。	
																	H29			59	▲ 59	H29移転元地買取。	
																	H30			187	▲ 187	H30移転補助。	
																	R1			367	▲ 367	H31移転補助。	
																	R2			1,410	▲ 1,410		
R3				0																			
累計	166,629	0	126,282	40,347																			
44	★	F	-	2	-	1	-	市街地復興効 果促進事業	町			完了	4,557,518	H24	~	R3	H23				0		
																	H24	1,551,245		112,564	1,438,681		
																	H25	817,440		225,123	592,317		
																	H26			363,676	▲ 363,676		
																	H27	1,239,776		538,711	701,065		
																	H28	112,800		312,184	▲ 199,384		
																	H29			411,647	▲ 411,647		
																	H30		▲ 75,249	278,559	▲ 353,808		
																	R1			146,667	▲ 146,667		
																	R2			258,808	▲ 258,808		
R3			239,698	▲ 239,698																			
累計	3,721,261	▲ 75,249	2,887,637	758,375																			
49	D	-	5	-	1	-	新地町災害公 営住宅家賃低 廉化事業	愛宕東、 原、作 田、雀 塚、大戸 浜地区	町	町	直接	完了	327,764	H25	~	R2	H23				0		
																	H24				0		
																	H25	6,331		0	6,331	事務手続きの遅れにより繰越	
																	H26	32,558		19,324	13,234		
																	H27	29,606		46,781	▲ 17,175		
																	H28	49,172	48,387	45,091	52,468		
																	H29		51,968	55,361	▲ 3,393		
																	H30		37,153	51,855	▲ 14,702		
																	R1		30,513	47,298	▲ 16,785		
																	R2		1,100	21,078	▲ 19,978		
R3																							
累計	117,667	169,121	286,788	0																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
50	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	愛宕東、 原、作 田、雀 塚、大戸 浜地区	町	町	直接	完了	60,245	H25	~	R2	H23				0	事務手続きの遅れにより繰越	
																	H24				0		
																	H25	1,356		0	1,356		
																	H26	8,558		4,503	4,055		
																	H27	3,342		8,695	▲ 5,353		
																	H28	8,754	8,343	7,288	9,809		
																	H29		4,962	7,488	▲ 2,526		
																	H30		4,503	6,205	▲ 1,702		
																	R1		5,362	5,906	▲ 544		
																	R2			4,867	▲ 4,867		
																	R3				0		
																	累計	22,010	23,170	44,952	228		
51	D	-	17	-	2	-	新地町中島地 区緊急防災空 地整備事業	中島地区	町	町	直接	完了	97,200	H24	~	H25	H23				0	H25d用地取得。	
																	H24	36,450		0	36,450		
																	H25	36,450		72,714	▲ 36,264		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3				0		
																	累計	72,900	0	72,714	186		
52	D	-	22	-	1	-	都市公園事業 (埴浜地区防 災緑地)※施 設費	埴浜地区	県	県	直接	完了	4,762,000	H24	~	R2	H23				0	25年3月、詳細設計実施	
																	H24	292,500		20,678	271,822		
																	H25	472,500		60,559	411,941		26年3月 造成工実施
																	H26	525,000		475,804	49,196		27年3月 造成工実施
																	H27	1,970,250		1,101,073	869,177		27年10月 盛土工施工
																	H28			803,683	▲ 803,683		28年12月 造成工実施
																	H29	187,500		150,860	36,640		30年3月 造成工施工
																	H30		123,750	837,905	▲ 714,155		31年3月 園路工、植栽工施工
																	R1			40,989	▲ 40,989		1年3月 防護柵工、植栽工施工
																	R2			22,321	▲ 22,321		
																	R3				0		
																	累計	3,447,750	123,750	3,513,872	57,628		
53	D	-	22	-	2	-	都市公園事業 (釣師地区防 災緑地)※施 設費	釣師地 区、大戸 浜地区	町	町	直接	完了	2,331,970	H24	~	R2	H23				0	H25.3 測量調査設計業務発注。	
																	H24	255,000		46,061	208,939		
																	H25	262,500		261,832	668		H26.2整備工事発注。
																	H26	300,000		336,065	▲ 36,065		H26.6整備工事(その2)発注。H26.8管理棟設計業務発注。
																	H27	555,750		53,486	502,264		H27整備工事(その3)(その4)発注。
																	H28	42,750		33,427	9,323		H28整備工事(その4)(その5)完成。
																	H29		316,605	143,201	173,404		H29整備工事(その6)発注。
																	H30		16,372	645,956	▲ 629,584		H30整備工事(その7)発注。
																	R1			224,062	▲ 224,062		H31整備工事(その14)発注。
																	R2				0		
																	R3				0		
																	累計	1,416,000	332,977	1,744,090	4,887		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
57	D	-	17	-	3	-	新地駅周辺被災市街地復興 土地区画整理 事業	中島地区	町	町	直接	完了	4,521,060	H24	~	H30	H23				0	H26.2整備工事発注。 H26.6造成工事(その2発注)H26一部移転補償。 H27.9整備工事(その3)道路及び施設整備工事発注。 H28整備工事(その4)工事発注。 H29整備工事(その5)工事発注。整備工事(その6)工事発注。 新地駅周辺市街地復興整備工事(その7)発注。
																	H24				0	
																	H25	874,500		102,409	772,091	
																	H26	1,433,250		1,349,699	83,551	
																	H27	1,308,000		1,131,904	176,096	
																	H28	480,000		299,533	180,467	
																	H29		▲ 614,546	27,346	▲ 641,892	
																	H30			16,888	▲ 16,888	
																	R1		▲ 90,408		▲ 90,408	
																	R2				0	
																	R3					
累計																	4,095,750	▲ 704,954	2,927,779	463,017		
58	D	-	22	-	3	-	都市公園事業 (堺浜地区防 災緑地)※用 地費	堺浜地区	県	県	直接	完了	1,076,280	24	~	R2	H23				0	25年6月 用地交渉実施 27年3月 用地交渉実施 27年10月 補償工事施工 28年12月 用地交渉実施 30年3月 補償工事施工 31年3月 補償工事施工 1年3月 補償工事施工
																	H24				0	
																	H25	720,000		110,368	609,632	
																	H26	120,000		153,627	▲ 33,627	
																	H27			31,229	▲ 31,229	
																	H28			7,681	▲ 7,681	
																	H29			24,839	▲ 24,839	
																	H30		▲ 122,480	56,394	▲ 178,874	
																	R1			18,816	▲ 18,816	
																	R2			456	▲ 456	
																	R3				0	
累計																	840,000	▲ 122,480	403,410	314,110		
59	D	-	22	-	4	-	都市公園事業 (釣師地区防 災緑地)※用 地費	釣師地区、大戸 浜地区	町	町	直接	完了	162,371	H25	~	R2	H23				0	H25d用地取得。 H26用地取得
																	H24				0	
																	H25	106,666		54,424	52,242	
																	H26			36,873	▲ 36,873	
																	H27			0	0	
																	H28			0	0	
																	H29			12,293	▲ 12,293	
																	H30			931	▲ 931	
																	R1		1,580	1,958	▲ 378	
																	R2			1,225	▲ 1,225	
																	R3					
累計																	106,666	1,580	107,704	542		
60	★	F	-	4	-	1	市街地復興効 果促進事業 (県分)	県				完了	191,842	H25	~	R2	H23				0	25年8月 土量調査委託、用地取得コーディネート委託 26年9月 土量調査委託、用地取得コーディネート委託 27年9月 用地取得コーディネート委託 28年9月 東日本大震災復興記録保存委託、用地取得コ 舗装工事施工(31年7月完了予定) R元 舗装工事完了
																	H24				0	
																	H25	171,773		35,000	136,773	
																	H26			4,476	▲ 4,476	
																	H27			8,415	▲ 8,415	
																	H28			55	▲ 55	
																	H29				0	
																	H30		▲ 18,300	36,328	▲ 54,628	
																	R1			43,613	▲ 43,613	
																	R2				0	
																	R3					
累計																	171,773	▲ 18,300	127,887	25,586		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
61	D	-	4	-	7	-	新地駅前地区 災害公営住宅 整備事業	中島地区	町	町	直接	完了	563,130	H25	~	H28	H23				0	他工事の遅れにより繰越 他工事の遅れにより繰越 実施設計業務委託発注。 災害公営住宅中島地区建築工事完成。	
																	H24				0		
																	H25	161,000		0	161,000		
																	H26	446,250		0	446,250		
																	H27			83,665	▲ 83,665		
																	H28			409,074	▲ 409,074		
																	H29		▲ 114,511		▲ 114,511		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3				0		
累計	607,250	▲ 114,511	492,739		0																		
62	◆	D	-	17	-	3	-	常磐線特定環 境影響評価 (事後調査)	中島地区 他	町	町	直接	完了	36,020	H25	~	H27	H23				0	H25.7 常磐線特定環境影響評価委託発注 常磐線特定環境影響評価委託 常磐線特定環境影響評価委託
																		H24				0	
																		H25	27,440		20,580	6,860	
																		H26			4,274	▲ 4,274	
																		H27	1,376		2,419	▲ 1,043	
																		H28				0	
																		H29				0	
																		H30				0	
																		R1				0	
																		R2				0	
																		R3				0	
累計	28,816	0	27,273		1,543																		
68	D	-	1	-	8	-	道路事業(市 街地相互の接 続道路)[補助 率変更分]	新地停車 場釣師線	県	県	直接	完了	200,000	H28	~	H30	H23				0	29年6月、道路改良工実施。	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28		128,956		128,956		
																	H29		26,043	73,780	▲ 47,737		
																	H30			24,369	▲ 24,369		
																	R1				0		
																	R2				0		
																	R3				0		
累計	0	154,999	98,149		56,850																		
69	D	-	1	-	9	-	道路事業(市 街地相互の接 続道路)[補助 率変更分]	相馬亘理 線	県	県	直接	完了	1,088,100	H28	~	H30	H23				0	29年3月、道路改良工事。橋梁上部工事実施。	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28	219,092			219,092		
																	H29	469,185	155,000	36,410	587,775		
																	H30			657,250	▲ 657,250		
																	R1				0		
																	R2				0		
																	R3				0		
累計	688,277	155,000	693,660		149,617																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
70	D	-	1	-	10	-	道路事業(市 街地相互の接 続道路)[補助 率変更分]	金山新地 停車場線	県	県	直接	完了	70,000	H28	~	H29	H23				0	29年3月、道路改良工事实施。 29年12月完了
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	54,250			54,250	
																	H29		38,521		▲ 38,521	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	0	54,250	38,521	15,729	
																	71	◆	D	-	22	
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28				0																		
H29	4,336		4,147	189																		
H30	76,907		71,667	5,240																		
R1				0																		
R2				0																		
R3				0																		
累計	0	81,243	75,814	5,429																		
72	◆	D	-	22	-	2	釣師地区防災 緑地管理施設 整備事業	釣師地区	町	町	直接	完了	66,027	H30	~	R1						H23
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	52,821			52,821	
																	H30			20,783	▲ 20,783	
																	R1			32,038	▲ 32,038	
																	R2				0	
																	R3				0	
																	累計	0	52,821	52,821	0	
																	73	D	-	5	-	2
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28				0																		
H29	3,711			3,711																		
H30	17,221		3,280	13,941																		
R1	52,953		22,293	30,660																		
R2	▲ 1,100		45,325	▲ 46,425																		
R3				0																		
累計	0	72,785	70,898	1,887																		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況												
74	◆ D - 4 - 2 - 2	新地町原地区 災害公営住宅 周辺道路整備 事業	原地区	町	町	直接	完了	9,135	H24 ~ H27	H23				0													
										H24				0													
										H25				0													
										H26				0													
										H27		7,308	▲ 7,308	0													
										H28				0													
										H29				0													
										H30				0													
										R1				0													
										R2	7,308		7,308														
										R3																	
										累計	0	7,308	7,308	0													
																				市町村 交付分	各年度 別合計	H23	148,219	0	5,428	142,791	
																						H24	8,877,750	0	4,034,251	4,843,499	
												H25	7,297,831	0	3,639,528	3,658,303											
												H26	5,281,154	0	6,048,270	▲ 767,116											
												H27	4,033,046	0	3,923,938	109,108											
												H28	742,226	0	1,327,620	▲ 585,394											
												H29	0	0	856,251	▲ 856,251											
												H30	0	0	1,746,183	▲ 1,746,183											
												R1	0	0	1,573,442	▲ 1,573,442											
												R2	0	0	358,994	▲ 358,994											
												R3	0	0	239,698	▲ 239,698											
										32,915,526	市町村交付分 計	26,380,226	0	23,753,603	2,626,623												
												H23	40,000	0	0	40,000											
												H24	687,700	0	192,788	494,912											
												H25	3,605,073	0	548,136	3,056,937											
												H26	1,251,400	0	2,159,193	▲ 907,793											
												H27	6,597,370	0	3,825,283	2,772,087											
												H28	219,092	183,206	3,739,989	▲ 3,337,691											
												H29	656,685	181,043	524,556	313,172											
												H30	0	▲ 17,030	1,612,246	▲ 1,629,276											
												R1	0	0	103,418	▲ 103,418											
												R2	0	0	22,777	▲ 22,777											
												R3	0	0	0	0											
										17,275,122	都道府県交付分 計	13,057,320	347,219	12,728,386	676,153												
												H23	188,219	0	5,428	182,791											
												H24	9,565,450	0	4,227,039	5,338,411											
												H25	10,902,904	0	4,187,664	6,715,240											
												H26	6,532,554	0	8,207,463	▲ 1,674,909											
												H27	10,630,416	0	7,749,221	2,881,195											
												H28	961,318	183,206	5,067,609	▲ 3,923,085											
												H29	656,685	181,043	1,380,807	▲ 543,079											
												H30	0	▲ 17,030	3,358,429	▲ 3,375,459											
												R1	0	0	1,676,860	▲ 1,676,860											
												R2	0	0	381,771	▲ 381,771											
												R3	0	0	239,698	▲ 239,698											
										50,190,648	合計	39,437,546	347,219	36,481,989	3,302,776												

(様式2E)

新地町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 環境省

令和4年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況														
43	E-1-1-	低炭素社会 対応型浄化槽集 中導入事業	作田東地 区、作田 西地区、 雁小屋西 地区等	町	町	直接	完了	40158	H24	～	R2	H23				0	5人槽 3件、7人槽 5件													
												H24	6210		2299	3911														
												H25	6210		6187	23	5人槽 2件、7人槽 17件、10人槽 1件													
												H26	17698		12901	4797	5人槽 14件、7人槽 29件、10人槽 1件													
												H27			3295	-3295	5人槽 9件、7人槽 5件													
												H28			1532	-1532	5人槽 2件、7人槽 2件、10人槽 1件													
												H29			249	-249	5人槽 1件													
												H30			0	0														
												R1			0	0														
												R2			0	0														
												R3																		
												累計	30118	0	26463	3655														
																								市町村交付分				各年度 別合計		
																								H23	0	0	0	0		
												H24	6210	0	2299	3911														
												H25	6210	0	6187	23														
												H26	17698	0	12901	4797														
												H27	0	0	3295	-3295														
												H28	0	0	1532	-1532														
												H29	0	0	249	-249														
												H30	0	0	0	0														
												R1	0	0	0	0														
												R2	0	0	0	0														
												40158	市町村交付分 計	30118	0	26463	3655													
												都道府県交付分				各年度 別合計														
												H23	0	0	0	0														
												H24	0	0	0	0														
												H25	0	0	0	0														
												H26	0	0	0	0														
												H27	0	0	0	0														
												H28	0	0	0	0														
												H29	0	0	0	0														
												H30	0	0	0	0														
												R1	0	0	0	0														
												R2	0	0	0	0														
												0	都道府県交付分 計	0	0	0	0													
												市町村 都道府 県計				各年度 別合計														
												H23	0	0	0	0														
												H24	6210	0	2299	3911														
												H25	6210	0	6187	23														
												H26	17698	0	12901	4797														
												H27	0	0	3295	-3295														
												H28	0	0	1532	-1532														
												H29	0	0	249	-249														
												H30	0	0	0	0														
												R1	0	0	0	0														
												R2	0	0	0	0														
												40158	合計	30118	0	26463	3655													